RD:GDS:SBM 05/05/2008

RESOLUTION NO. 74341

A RESOLUTION OF THE COUNCIL OF THE CITY OF SAN JOSE **AUTHORIZING** THE CITY **MANAGER** NEGOTIATE AND EXECUTE CONTRACT CHANGE ORDER NO. 65 WITH ARNTZ BUILDERS, TO RESOLVE ALL CONSTRUCTION CLAIMS RELATED TO THE CAMDEN **MULTI-SERVICE** COMMUNITY **CENTER** PROJECT FOR A TOTAL CONSTRUCTION CONTRACT **AMOUNT OF \$7,747,711.28**

WHEREAS, the Camden Multi-Service Community Center project ("Project") was completed approximately ten (10) months after the completion date required by the construction contract; and

WHEREAS, the contractor, Arntz Builders, submitted a claim requesting approximately \$1.4 million in additional compensation for additional work and schedule delays, allegedly attributable to the City; and

WHEREAS, the City countered with a claim for liquidated damages of \$873,000 based on the delay in completing the Project; and

WHEREAS, as a result of its liquidated damage claim, the City withheld payment of compensation to Arntz Builders for change order nos. 49 through 64; and

WHEREAS, as a result of its liquidated damage claim, the City also did not release certain retention held in escrow; and

Council Agenda: May 6, 2008 Item No.: 2.4

RD:GDS:SBM 05/05/2008

RES NO 74341

WHEREAS, the City and Arntz Builders agreed to retain an independent third party to

provide a neutral evaluation of the respective claims; and

WHEREAS. as a result of the neutral evaluation process and mediation, the City

agreed to pay Arntz Builders additional compensation in the amount of \$425,000 as

part of a final settlement of all claims.

NOW, THEREFORE, BE IT RESOLVED BY THE COUNCIL OF THE CITY OF SAN

JOSE THAT:

The City Manager is hereby authorized to negotiate and execute with Arntz Builders

Contract Change Order No. 65 as a full and final settlement of all construction claims

on the Project under the following terms and conditions:

• The City will pay to Arntz Builders an additional \$425,000 in

compensation related to the delay claims raised by Arntz.

The City will pay to Arntz Builders \$540,093.50 as full payment for

outstanding Change Order Nos. 49 through 64.

The City will release of \$671,144.47 in retention that has been held

in escrow.

The City will continue to withhold moneys for outstanding stop

notices until the City receives the appropriate stop notice release or

a stop notice release bond.

The revised total construction contract amount based on Change

2

Order No. 65 shall not exceed \$7,747,711.28.

T-10244\ RESO_74341.doc Council Agenda: May 6, 2008 Item No.: 2.4

 The appropriate releases of liability from both parties will be included.

ADOPTED this 6 ^{1H}	_ day of <u>MAY</u>	2008, by the following vote:
AYES:		HU, CONSTANT, CORTESE, OLIVERIO, PYLE, WILLIAMS;
ABSENT:	NONE.	
DISQUALIFIED:	NONE.	
ATTEST:		CHUCK REED Mayor
LEE PRICE, MMC City Clerk		